

2024年5月 原価管理統括表

工事コード	2310084		元債	受注時利益	実行予算	現在見込	最終予想	未登録工事	承認	承認	確認	受付	作業所
工事件名	(仮称)東京BRT事業所計画	工事価格	489,000,000	489,000,000	489,000,000	489,000,000	493,000,000	4,000,000	/	/	/	/	/
契約工期	2023/9/1 2024/5/31	工事原価	456,355,000	441,555,000	448,796,000	439,041,528	442,041,528	3,000,000					
構造/規模	S-0/2F	粗利益	32,645,000	47,445,000	40,204,000	49,958,472	50,958,472	1,000,000					
用途	バス営業所	粗利益率	6.7%	9.7%	8.2%	10.2%	10.3%	25.0%					

工種コード	工 種 名	実 行 予 算 ④	契約金額 ⑤	契約外払 ⑥	原価実績 ⑦ ⑧ (⑤+⑥)	現在損益 ⑨	今後見込 ⑩	今後損益 ⑪	現在見込原価 ⑫ ⑬ (⑩+⑪)	予算損益 ⑭ (⑫+⑬)	コ メ ン ト
	合 計	448,796,000	384,976,000	36,537,713	421,513,713	10,812,302	17,527,815	-1,057,830	439,041,528	9,754,472	
	仮設工事	34,731,000	8,219,000	10,665,283	18,884,283	9,321,930	5,006,500	1,518,287	23,890,783	10,840,217	
1010	建 準備費	1,236,000	0	878,500	878,500	0	314,330	43,170	1,192,830	43,170	
1020	建 仮設建物費	2,636,000	2,100,000	215,000	2,315,000	300,000	301,000	-280,000	2,616,000	20,000	
1030	建 工事施設費	4,347,000	0	1,906,300	1,906,300	0	912,300	1,528,400	2,818,600	1,528,400	
1040	建 環境安全費	2,258,000	0	1,453,580	1,453,580	0	679,120	125,300	2,132,700	125,300	
1050	建 動力用水光熱費	2,851,000	0	1,207,183	1,207,183	0	1,184,000	459,817	2,391,183	459,817	
1060	建 屋外整理清掃費	502,000	0	422,000	422,000	0	80,000	0	502,000	0	
1070	建 機械器具費	982,000	0	820,810	820,810	0	208,400	-47,210	1,029,210	-47,210	
1080	建 その他共通仮設費	1,559,000	0	675,840	675,840	0	789,300	93,860	1,465,140	93,860	
3010	建 墨出費生	7,414,000	231,000	1,151,782	1,382,782	6,031,218	0	0	1,382,782	6,031,218	
3020	建 足場	961,000	5,527,000	467,000	5,994,000	-5,033,000	405,050	-405,050	6,399,050	-5,438,050	
3030	建 その他直接仮設費	9,985,000	361,000	1,467,288	1,828,288	8,023,712	133,000	0	1,961,288	8,023,712	
	地業工事	9,985,000	8,400,000	1,467,288	9,867,288	117,712	117,712	-117,712	9,985,000	0	
4010	建 土工事	9,985,000	8,400,000	1,467,288	9,867,288	117,712	117,712	-117,712	9,985,000	0	
4020	建 山留工事	0	0	0	0	0	0	0	0	0	
4030	建 杭工事	0	0	0	0	0	0	0	0	0	
	躯体工事	31,080,000	25,616,000	3,939,256	29,555,256	1,111,760	1,055,000	-642,016	30,610,256	469,744	
4040	建 鉄筋工事	5,294,000	4,100,000	110,000	4,210,000	1,000,000	927,000	-843,000	5,137,000	157,000	
4050	建 コンクリート工事	5,087,000	3,066,000	1,710,016	4,776,016	0	96,000	214,984	4,872,016	214,984	
4060	建 型枠工事	2,407,000	2,150,000	239,000	2,389,000	0	32,000	-14,000	2,421,000	-14,000	
4070	建 鉄骨工事	12,829,000	11,300,000	1,403,240	12,703,240	125,760	0	0	12,703,240	125,760	
4080	建 既製コンクリート工事	5,463,000	5,000,000	477,000	5,477,000	-14,000	0	0	5,477,000	-14,000	
	仕上工事	63,395,000	56,150,000	5,920,840	62,070,840	26,900	1,846,200	-782,940	63,917,040	-522,040	
4090	建 防水工事	675,000	0	250,000	250,000	0	449,000	-24,000	699,000	-24,000	
4100	建 石工事	0	0	0	0	0	0	0	0	0	
4110	建 タイル工事	0	0	0	0	0	0	0	0	0	
4120	建 木工事	2,533,000	2,533,000	0	2,533,000	0	0	0	2,533,000	0	
4130	建 屋根・塀工事	8,760,000	8,747,000	0	8,747,000	13,000	0	0	8,747,000	13,000	
4140	建 金属工事	14,077,000	13,479,000	330,000	13,809,000	0	271,750	-3,750	14,080,750	-3,750	
4150	建 左官工事	2,619,000	0	3,006,000	3,006,000	-387,000	0	0	3,006,000	-387,000	
4160	建 建具工事	15,674,000	14,721,000	750,000	15,471,000	203,000	240,000	-240,000	15,711,000	-37,000	
4170	建 塗装工事	3,898,000	2,899,000	867,100	3,766,100	131,900	133,000	-133,000	3,899,100	-1,100	
4180	建 内外装工事	7,173,000	7,173,000	0	7,173,000	0	0	0	7,173,000	0	
4190	建 仕上ユニット工事	3,600,000	3,600,000	0	3,600,000	0	0	0	3,600,000	0	
4200	建 雑工事	4,386,000	2,998,000	717,740	3,715,740	300,000	752,450	-382,190	4,468,190	-82,190	
4210	建 外構工事	129,860,000	127,900,000	1,137,930	129,037,930	0	5,812,470	-4,990,400	134,850,400	-4,990,400	
4220	建 解体工事	0	0	0	0	0	0	0	0	0	
4230	建 昇降機設備工事	0	0	0	0	0	0	0	0	0	
4240	建 総合工事	0	0	0	0	0	0	0	0	0	
4250	建 基礎工事	9,182,000	9,182,000	0	9,182,000	0	0	0	9,182,000	0	
4260	建 躯体工事	23,362,000	23,362,000	0	23,362,000	0	0	0	23,362,000	0	
4270	建 仕上工事	6,705,000	6,705,000	0	6,705,000	0	0	0	6,705,000	0	
4280	建 その他建築一式工事	5,942,000	5,942,000	0	5,942,000	0	0	0	5,942,000	0	
	設備工事	113,875,000	113,500,000	0	113,500,000	0	823,000	-448,000	114,323,000	-448,000	
4400	建 電気設備工事	55,603,000	55,500,000	0	55,500,000	0	183,000	-80,000	55,683,000	-80,000	
4410	建 給排水衛生設備工事	34,597,000	34,597,000	0	34,597,000	0	218,000	-218,000	34,815,000	-218,000	
4420	建 空調換気設備工事	23,675,000	23,403,000	0	23,403,000	0	422,000	-150,000	23,825,000	-150,000	
4430	建 防災設備工事	0	0	0	0	0	0	0	0	0	
4500	建 追加加工工事	0	0	0	0	0	0	0	0	0	
	現場経費	20,679,000	0	13,407,116	13,407,116	0	2,866,933	4,404,951	16,274,049	4,404,951	
7010	建築 人件費	13,557,000	0	8,680,411	8,680,411	0	1,503,589	3,373,000	10,184,000	3,373,000	
7020	建築 保険料	1,213,000	0	1,212,426	1,212,426	0	574	0	1,213,000	0	
7030	建築 法定福利	2,652,000	0	2,385,066	2,385,066	0	175,274	91,660	2,560,340	91,660	
7040	建築 福利厚生	269,000	0	50,335	50,335	0	103,160	115,505	153,495	115,505	
7050	建築 事務用品	854,000	0	418,563	418,563	0	207,451	227,986	626,014	227,986	
7060	建築 通信交通	376,000	0	144,327	144,327	0	89,673	142,000	234,000	142,000	
7070	建築 施工図作成費	875,000	0	198,000	198,000	0	500,000	177,000	698,000	177,000	
7080	建築 交際費	300,000	0	80,000	80,000	0	190,000	30,000	270,000	30,000	
7090	建築 租税公課	120,000	0	120,200	120,200	0	0	-200	120,200	-200	
7110	建築 雑費	0	0	0	0	0	0	0	0	0	
7120	建築 設計費	463,000	0	117,788	117,788	0	97,212	248,000	215,000	248,000	
7130	建築 積算費	0	0	0	0	0	0	0	0	0	
8888	未登録工事	3,000,000	2,500,000	0	2,500,000	0	400,000	100,000		100,000	設計変更、施主要望による追加工事